

Lift Pod Pre-Operation Inspection

Date Start Time AM PM Wear Fall Protection Equipment Yes No
(Optional But Recommended)



KEY OFF PROCEDURES	PASS	FAIL	N/A	
Check that the operator's manual, decals are in place and legible, and that the operator has reviewed the manual and is aware of its limitations.				
Check Hydraulic cylinders/Lifting mechanism/Fluid level				
Check welds, pins, missing nuts or bolts and other structural parts for cracks or defects				
Check outriggers, outrigger limiting switches, and locking pins				
Check platform entry mid-rail/gate, and platform or basket housekeeping				
Examine the battery & fire extinguisher				
Check battery level to assure that the unit can operate the duration of the job				
Operator is responsible for inspecting all fall protection and insure that all fall protection is being worn and attached properly				
Tires/Rollers/Monitor tire air pressure if pneumatic (Front Rightpsi, Front Leftpsi, Right Rearpsi, Left Rearpsi)				
KEY ON PROCEDURES	PASS	FAIL	N/A	
Check all ground controls for proper operation, including emergency lowering means (remember, these could save your life)				
Check all basket controls, foot switch, horn for proper operation				
Battery discharge indicator, Hour meter				
Steering and drive system				
Check limit switches, alarms, and flashing beacon if equipped (operating the lift by raising/swing/extending booms, tilt/rotate the basket)				

Starting Hour Meter Reading (In Hrs.)	Operator's Name:	Operator's License ID #		
Instructions: Operator must check off each item as having been checked "OK" and safe to use during daily inspection prior to operation. Conduct a hazard				
assessment before use by completing the Aerial Lift Work Site/Operation Hazard Assessment Form for every new location.				