

Vehicle Mounted Lift Pre-Operation Inspection



| | | | | | |
|------------------|--|-------------------|---|---|--|
| Lift MFGR | | Model | | Serial Number | |
| Date | | Start Time | AM <input type="checkbox"/> PM <input type="checkbox"/> | Wear Fall Protection Equipment (Mandatory) | Yes <input type="checkbox"/> No <input type="checkbox"/> |

| KEY OFF PROCEDURES | PASS | FAIL | N/A |
|---|-------------|-------------|------------|
| Check that the operator's manual, decals are in place and legible, and that the operator has reviewed the manual and is aware of its limitations. | | | |
| Check Hydraulic cylinders/Lifting mechanism/Fluid level | | | |
| Check welds, pins, missing nuts or bolts and other structural parts for cracks or defects | | | |
| Check outriggers, outrigger limiting switches, and locking pins | | | |
| Check platform entry mid-rail/gate, and platform or basket housekeeping | | | |
| Examine the battery & fire extinguisher | | | |
| Check battery level to assure that the unit can operate the duration of the job | | | |
| Operator is responsible for inspecting all fall protection and insure that all fall protection is being worn and attached properly | | | |
| Tires/Rollers/Monitor tire air pressure if pneumatic (Front Right ____psi, Front Left ____psi, Right Rear ____psi, Left Rear ____psi) | | | |
| Check lights, reflectors, parking brake | | | |
| KEY ON PROCEDURES | PASS | FAIL | N/A |
| Check all ground controls for proper operation, including emergency lowering means (remember, these could save your life) | | | |
| Check all basket controls, foot switch, horn for proper operation | | | |
| Battery discharge indicator, Hour meter | | | |
| Steering and drive system | | | |
| Check limit switches, alarms, and flashing beacon if equipped (operating the lift by raising/swing/extending booms, tilt/rotate the basket) | | | |
| Check outriggers, leveling jacks and foot pads | | | |

| | | | | | |
|--|--|-------------------------|--|--------------------------------|--|
| Starting Hour Meter Reading (In Hrs.) | | Operator's Name: | | Operator's License ID # | |
|--|--|-------------------------|--|--------------------------------|--|

Instructions: Operator must check off each item as having been checked "OK" and safe to use during daily inspection prior to operation. Conduct a hazard assessment before use by completing the Aerial Lift Work Site/Operation Hazard Assessment Form for every new location.